

VILLA ALBERO RAMA 9



PROJECT PROGRESS (END OF FEB' 2016)



TYPE OF WORKS	% OF WORK PROGRESS	REMARKS
Piling	100.00%	For House, Juristic
Pile cut-off	100.00%	For House
Pile caps	100.00%	For House
Casting Pre-cast Wall	70.83%	For House
Casting Pre-cast Beam	31.43%	For House
House structure work level 1	35.00%	For House
House structure work level 2	10.00%	For House





PILE CUT-OFF AND PILE CAPS



PRE-CAST WALL AND BEAM



Pre-Cast Wall and Beam



Slab level 1



Column level 1



Pre-Cast Beam level 2