

VILLA ALBERO RAMA 9



PROJECT PROGRESS (END OF MAR' 2016)



TYPE OF WORKS	% OF WORK PROGRESS	REMARKS
Piling	100.00%	For House, Juristic
Pile cut-off	100.00%	For House
Pile caps	100.00%	For House
Casting Pre-cast Wall	87.04%	For House
Casting Pre-cast Beam	64.97%	For House
House structure work level 1	36.00%	For House
House structure work level 2	33.34%	For House
House structure work level 3	15.67%	For House
Road work	10.00%	





SLAB LEVEL 2



COLUMN LEVEL 2



RE-CAST BEAM LEVE 3



SLAB LEVEL 3





ROAD WORK