

VILLA ALBERO RAMA 9



PROJECT PROGRESS (END OF MAY' 2016)



TYPE OF WORKS	% OF WORK PROGRESS	REMARKS
Piling	100.00%	For House, Juristic
Pile cut-off	100.00%	For House
Pile caps	100.00%	For House
Casting Pre-cast Wall	100.00%	For House
Casting Pre-cast Beam	85.53%	For House
House structure work level 1	81.25%	For House
House structure work level 2	64.58%	For House
House structure work level 3	46.83%	For House
House structure work roof	33.33%	For House
Block Work	32.80%	For House
Drainage work	75.00%	External work
Road work	65.00%	External work





Column level 1



Pre-cast level 2





Slab level 3



Block work



External work