

# VILLA ALBERO RAMA 9




## PROJECT PROGRESS (END OF November' 2016)



TYPE OF WORKS	% OF WORK PROGRESS	REMARKS
Piling	100.00%	For House, Juristic
Pile cut-off	100.00%	For House
Pile caps	100.00%	For House
Casting Pre-cast Wall	100.00%	For House
Casting Pre-cast Beam	100.00%	For House
House structure work level 1	100.00%	For House
House structure work level 2	100.00%	For House
House structure work level 3	100.00%	For House
House structure work roof	100.00%	For House
Steel structure	100.00%	For House
Drainage work	75.00%	External work
Road work	80.00%	External work
Project fence	52.11%	External work
Back side fence	65.00%	External work
House fence	59.38%	External work
Block Work	100.00%	For House
Plastering Work	97.81%	For House
Waterproofing Work	81.25%	For House
Screeding before parquet	100.00%	For House
Tiling work	76.74%	For House
Aluminium work	58.96%	For House

<b>Timber door</b>	<b>44.04%</b>	<b>For House</b>
<b>Ceiling work</b>	<b>78.30%</b>	<b>For House</b>
<b>Stair work</b>	<b>22.92%</b>	<b>For House</b>
<b>Primer&amp; 1<sup>st</sup> coat</b>	<b>51.91%</b>	<b>For House</b>
<b>Concrete car park</b>	<b>56.25%</b>	<b>For House</b>





**Sand wash**



**House fence**



**Main road fence**



**Car park**



**Car garage**



**Sliding door**