

VILLA ALBERO RAMA 9




PROJECT PROGRESS (END OF October' 2016)



TYPE OF WORKS	% OF WORK PROGRESS	REMARKS
Piling	100.00%	For House, Juristic
Pile cut-off	100.00%	For House
Pile caps	100.00%	For House
Casting Pre-cast Wall	100.00%	For House
Casting Pre-cast Beam	100.00%	For House
House structure work level 1	100.00%	For House
House structure work level 2	100.00%	For House
House structure work level 3	100.00%	For House
House structure work roof	100.00%	For House
Steel structure	100.00%	For House
Drainage work	75.00%	External work
Road work	80.00%	External work
Project fence	34.65%	External work
Back side fence	65.00%	External work
House fence	21.00%	External work
Block Work	95.51%	For House
Plastering Work	79.74%	For House
Waterproofing Work	81.25%	For House
Screeding before parquet	81.25%	For House
Tiling work	60.42%	For House
Aluminium work	42.81%	For House

Timber door	42.85%	For House
Ceiling work	56.60%	For House
Stair work	11.46%	For House
Primer& 1st coat	39.58%	For House
Concrete car park	6.25%	For House





Tiling work



Alumimium work



Ceiling work



Juristic office



House fence



Main road fence